Omschrijving: PBW-Slopen Doc Type: XP Procedure

Doc. No: XP-452-VV-0-00013 Document Versie: 05

SAFETY REGULATION VV 13  Demolish	nyrstar Balen/Pelt	
Date of last modification:	03/01/203	
Nature of last modification: See blue text		

When carrying out demolition work, the work permit must be accompanied by this completed requirement for demolition work.

RISKS		
Instability of the remaining adjacent parts of the demolition object (risk due to vib	rations, wir	nd forces)
The formation of noxious, nuisance or flammable vapours, gases and dust and exp	losive mixt	ures with air
Unsafe working conditions in adverse weather conditions		
Falling or flying objects		
Fire risk: indicate fire-hazardous work on the work permit		
CONDITIONS THAT MUST BE MET BEFORE THE WORK CAN TAKE PLACE:	ACTION BY	PARAPHRASE UITV.
Carry out a thorough risk analysis. Check whether the object to be demolished falls under the legislation of TMB		
Research condition and construction demolition objects		
For work below ground level consult VV 11		
Control of substances containing asbestos. If present, consult VV 26.		
check the presence of dangerous objects, substances gases.		
Control presence of ionizing sources. ConsultVV12		
Controlling dust emissions during demolition works.		
If necessary: preliminary consultations with utilities and competent public authorities		
Draw up demolition follow-up plan with declaration of conformity (SOP) incl. waste disposal plan by following the traceability procedure (working method, means, safety measures, escape routes, selective collection and disposal of demolition material, disposal tests). If demolition volume > 1000 m³, a demolition expert must be appointed.		
Disconnection/shielding and marking of process and utility lines to be left intact (process/gas/electricity/water/telephone/sewer systems)		
Removal of flammable liquids and gases.		
Cleaning of closed vessels and/ortanks. (certificate?)		
Struts, struts or spouts of adjacent parts		
Additional shielding:		
Dropping off danger zones/applying warning signs		
Verification of inspection certificates for demolition material		
<del></del>		

Proces: VEILIGHEID EN GEZONDHEID Blz. 1 of 2

Subproces: PBW V-VOORSCHRIFTEN BIJ WERKEN

Omschrijving: PBW-Slopen Doc. No: XP-452-VV-0-00013 Doc Type: XP Procedure

SAFETY REQUIREMENT VV1	TY REQUIREMENT VV13  Demolish		nyrstar Balen/Pelt			
Performing measuremen	ts					
MEASUREMENT	METHOD	FREQUENCY	MEASURED VALUE			
REQUIRED PROTECTIVE EQUIPMENT: Fill in part 1D on the work permit						

Document Versie: 05

Proces: VEILIGHEID EN GEZONDHEID Blz. 2 of 2